

**Current Resurfacing Program Project Sites
Week of 4-30-2012
Street Resurfacing 2012**

Complete: Paving completed some detail work may remain

Scheduled: Denotes the streets which are scheduled to have work started within the next 30 days

In Progress: Denotes Streets where work is underway

Programmed: Included in the Project but not scheduled

PROJECT	STREET NAME	FROM	TO	DISTRICT	STATUS
2012	SPIRITUS	Pinar del Rio	Pinar del Rio	1	Complete
2012	ALETHEA PARK	Mesita	Moore	1	Complete
2012	FLAMINGO	Stanton	O'Keefe	1	Complete
2012	WALNUT	Denver	Missouri	8	Concrete
2012	OKEEFE	Stanton	Mesita	1	Concrete
2012	PARK DRIVE	Baltimore	Cincinnati	1	Concrete
2012	BOONE	Rosa	Rivera	3	Programmed
2012	CUMMINS	Alameda	Cul-de-Sac	3	Programmed
2012	ECHO	Moonlight	Hercules	4	Programmed
2012	GALLAGHER	Heid	Mauer	7	Programmed
2012	GUIDO	Saint Johns	Cardon	2	Programmed
2012	LONE STAR	Socorro	Padilla	6	Programmed
2012	MAXWELL	Dyer	Diana	2	Programmed
2012	NASHVILLE	Gateway South	Dead End	2	Programmed
2012	OCHOA	Paisano	Ninth	8	Programmed
2012	SAMOA	Heather	Bermuda	5	Programmed
2012	STONEHAVEN	Montwood	McRae	7	Programmed
2012	TRINIDAD	Wedgewood	Zanzibar	5	Programmed
2012	W H BURGESS	Bellrose	Juniper	3	Programmed
2012	WILLOW	Mills	Magoffin	8	Programmed

Complete: Paving completed some detail work may remain

Scheduled: Denotes the streets which are scheduled to have work started within the next 30 days

In Progress: Denotes Streets where work is underway

Programmed: Included in the Project but not scheduled

* Operations were delayed due to utility work by other departments.

** Denotes that work on these streets may also include Night, Saturday and Sunday work.

*** Operations delayed due to base and/or sub-grade work

Notes: In Progress refers to any of the following singularly or jointly.

Concrete – remove and replace of identified Curb & Gutter, Driveways, Sidewalk and ADA Ramps
 –installation of identified Curb & Gutter, Sidewalk, ADA Ramps, and Alley Aprons
 –installation of aprons around water valves, monuments, and manholes (after paved)

Milling –removing of existing surface course to prepare for either Surface Recycling (edge mill) or Paving (full mill)

Surfacing Recycling – elimination of weathered, cracked and unevenness of existing surface by scarification, rejuvenation, and compaction prior to the Paving process (after edge milling)

Pave – laying of new asphalt on prepared surface

Striping – installation of road markings if required after paving of street

Subgrade/base – removing and replacing of unstable base course and subgrade prior to resurfacing or resumption of resurfacing operations.

The resurfacing schedule is a plan that may be modified due to weather or other unforeseen events.